

TRANSBAY TERMINAL CENTER

(EXHIBIT I)

UTILITIES RELOCATION TG04.5.1 CONCEPT SCHEDULE

(NOT FOR CONSTRUCTION)

Activity ID	Activity Name	Original Duration	Start	Finish	2011												2012																			
					Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec			
<b>TTC - (10.08.13) TG04.5.1 CONCEPT SCHEDULE</b>																																				
<b>PRECONSTRUCTION</b>																																				
<b>DESIGN</b>																																				
<b>EXISTING TERMINAL ABATEMENT AND DEMO (NIC)</b>																																				
DS-105800	DEMOLITION - ISSUE RFP (TJPA BOARD)	0	17-Aug-0...																																	
DS-106000	DEMOLITION - ISSUE RFP-BID-AWARD (TJPA)	43	17-Aug-0...	04-Jan-1...																																
DS-104000	DEMOLITION - BOARD AUTHORIZATION TO EXECUTE CONTRACT	0	08-Oct-0...																																	
DS-104100	NTP #1 CONTRACTOR DEMOLITION & ABATEMENT PLAN & APPR.	100	04-Jan-1...	15-Apr-1...																																
SI-#104800	SI #15 - NTP #2 FOR DEMOLITION	83	16-Apr-1...	13-Aug-10																																
DS-104200	NTP #2 - START TERMINAL DEMOLITION SEQUENCE	0	14-Aug-10																																	
DS-104300	DEMO - EAST RAMP	16	14-Aug-10	29-Aug-10																																
DS-104400	DEMO - ZONE #4 & #5	80	14-Aug-10	01-Nov-10																																
DS-105000	DEMO - ZONE #1, #2, & #3 (INCL HUMP)	200	14-Aug-10	01-Mar-11																																
DS-105100	DEMO - WEST/EAST RAMP & PRIVATE PARCELS	260	14-Aug-10	30-Apr-11																																
DS-104450	ZONE #4 FREMONT STREETSHORING & CUTOFF WALLS	20	28-Dec-10	26-Jan-11																																
DS-104650	ZONE #4 - START DEWATERING	10	27-Jan-11	09-Feb-11																																
DS-104750	ZONE #4 - REMOVE DEEP FOOTINGS	20	10-Feb-11	10-Mar-11																																
<b>UTILITIES RELOCATION</b>																																				
<b>FIRST ST. CROSSOVER BTWN SHORING ZONES 1&amp;2</b>																																				
SI-#32000	IMPACT: PG&E START AT FIRST STREET	5	08-Mar-1...	18-Jun-1...																																
UT-200400	FRANCHISE UTILITIES PHASE 1 @ 1ST (LOE)	0	20-May-1...	03-Feb-12																																
UT-202600	(START) FRANCHISE UTILITIES FRIST STREET	0	20-May-1...																																	
UT-202700	AT&T INSTALL REDUNDANT SERVICE TO 400 HOWARD	5	20-May-1...	02-Jun-1...																																
UT-202800	ATT&T REMOVE (E) SERVICE TO 400 HOWARD	10	03-Jun-1...	16-Jun-1...																																
UT-203000	PG&E INSTALL MANHOLES #1285 & #1287	45	18-Jun-1...	06-Aug-10																																
UT-202900	PG&E INSTALL TEMP GAS SERVICE TO 100 FIRST STREET & TERMINATE (E) TER...	10	16-Aug-10	27-Aug-10																																
UT-203300	AT&T TERMINATE (E) TELCOM SERVICE TO (E) TERMINAL	10	16-Aug-10	27-Aug-10																																
UT-203800	PG&E INSTALL MANHOLE #1281	18	30-Aug-10	24-Sep-10																																
UT-203400	TG04.5.1 SEWER ON FIRST STREET N. OF MINNA	20	06-Dec-10	04-Jan-11																																
UT-203600	TG04.5.1 CAP AWSS @ FIRST STREET	10	06-Dec-10	17-Dec-10																																
UT-203500	PG&E PHASE 1 TRENCHING @ FIRST STREET (SHORT)	10	28-Dec-10	11-Jan-11																																
UT-203700	PG&E TRENCH PHASE 1 @ FIRST & NATOMA (LONG)	10	28-Dec-10	11-Jan-11																																
UT-201700	TRD PKG 4.2 AWSS @ MISSION	40	11-Jan-11	10-Mar-11																																
UT-204000	PG&E CUT-OVER @ FIRST STREET & MINNA (FOR 500 HOWARD & 83 MINNA)	15	12-Jan-11	02-Feb-11																																
UT-204100	TG04.3 WATER @ HOWARD STREET	60	03-Feb-11	28-Apr-11																																
UT-204200	TG04.5.1 DEMO ABANDONED PG&E SUBSTRUCTURE @ FIRST STREET	15	03-Feb-11	24-Feb-11																																
UT-204300	TG04.3 DEMO ABANDONED WATER @ FIRST STREET	20	29-Apr-11	26-May-11																																
UT-204400	TG04.5.1 AVAILABLE: START SHORING ZONE 1	0		26-May-11																																

Data Date: 02-Aug-10

Project: 30100-10.08.13

Sheet: 1 of 4



Date	Revision	Checked	Approved
13-Aug-10	TTC - TG04.5.1 CONCEPT SCHEDULE	MPOOLE	ETHATCHER
	NOT FOR CONSTRUCTION		





