



Transbay Transit Center

Demolition Update

10 DAY LOOK AHEAD: Transbay Demolition and Construction Activities

Friday, February 11, 2011 – Sunday, February 20, 2011

THIS WEEK AT TRANSBAY...

WEEKEND WORK (2/11/11 – 2/13/11): This weekend, underground utility work will continue on Howard Street at the intersection of Howard and Beale Streets on Saturday and Sunday between the hours of 8:00 AM and 8:00 PM.

This weekend, the Crusher/Conveyors operation, in the Center Terminal lot, will be in use between the hours of 8:00 AM and 5:00 PM on Saturday.

WEEKDAY WORK: Weekday work will take place between Monday, February 14, 2011 and Friday, February 18, 2011. All contractors will work between the hours of 7:00 AM and 9:00 PM. Demolition activities will continue into late February in order to remove the basement slab of the East Terminal building.

Demolition activity will continue through February at both the Center Terminal building and the West Terminal building.

Underground utilities work will continue and include:

- Continued underground utilities work on First Street from Mission to Howard Streets.
- Continued underground utilities work on Howard Street from Main to Beale Streets.
- Continued underground utilities work on Howard Street from Beale to Fremont Streets.
- Continued underground utilities work on Howard Street from Fremont to First Streets.
- Continued underground utilities work on Minna Street from First to Second Streets.
- Continued underground utilities work on Natoma Street from Fremont to First Streets.
- Continued underground utilities work on Natoma Street from First to Second Streets.

DETOURS, STREET AND SIDEWALK CLOSURE: Detours and lane restrictions will continue on Minna Street between First and Second Streets. There will be SFPD flagging access at Second Street. All affected buildings will be granted full access to their parking garages and loading docks.

Detours and lane restrictions will continue on Natoma Street between First and Second Streets. There will be SFPD flagging access at Second Street. All affected buildings will be granted full access to their parking garages and loading docks.

Lane restrictions will remain on Fremont Street between Mission and Howard Streets between the hours of 9:00 AM and 3:00 PM.

Lane restrictions will remain on First Street between Mission and Howard Streets between the hours of 7:00 AM and 3:00 PM.

Lane restrictions will be in effect on Howard Street between Fremont and First Streets between the hours of 9:00 AM and 3:00 PM.

continued on back...

Learn more at:

www.transbaycenter.org



Transbay Transit Center

Demolition Update

continued from front...

The sidewalk on the east side of Fremont Street will remain closed. Pedestrians must use the west side of Fremont Street until further notice.

WHAT TO EXPECT NEXT WEEKEND (2/18/11 – 2/20/11): Next weekend there will be no underground utility work on Saturday 2/19/11 due to the Chinese New Year's parade and surrounding events.

Underground utility work will continue on Howard Street between Main and Beale Streets (in front of the Temporary Terminal) on Sunday 2/20/11 between the hours of 8:00 AM and 8:00 PM.

DID YOU KNOW? Over 75,000 tons of concrete debris will be recycled and used as back fill to create the new Transbay Transit Center. By the end of the project, TJPA's contractors will have crushed enough material to fill 14 Olympic sized swimming pools!

Through the end of January EBi had logged 32,144 safe hours without injury or incident.

KEEP UP THE GOOD WORK, EBI!

Should you have any general questions about the Transbay Transit Center Project, please call Courtney Lodato or Adam Alberti, Transbay Outreach Team, at: (415) 227-9700 or e-mail: info@transbaycenter.org

If you have any urgent questions regarding site-specific demolition or construction activities, please call our construction activity number: (415) 409-TJPA (8572).

Please continue to check our website for the most up to date schedule of activities at: www.transbaycenter.org/demolition

Learn more at:

www.transbaycenter.org