



Demolition and Construction Update

10 DAY LOOK AHEAD: Transbay Demolition and Construction Activities

Friday, February 25, 2011 – Sunday, March 6, 2011

THIS WEEK AT TRANSBAY...

Weekend Work (2/26/11 – 2/27/11): This weekend, underground utility work will continue on Howard Street between Main and Beale Streets (in front of the Temporary Terminal) on Saturday, February 26, 2011 and Sunday, February 27, 2011 between the hours of 8:00 AM and 8:00 PM.

Underground utility work will continue on First Street between Howard and Natoma Streets on Saturday, February 26, 2011 between the hours of 8:00 AM and 5:00 PM.

Demolition work will continue Saturday on the parcel between Howard and Tehama Streets on Saturday, February 26, 2011 between the hours of 7:00 AM and 8:00 PM.

Weekday Work: Weekday work will take place between Monday, February 28, 2011 and Friday, March 4, 2011. All contractors will work between the hours of 7:00 AM and 9:00 PM.

East Terminal Demolition activities will finish by March 4, 2011. Installation of Geotech Instrumentation will begin at the East Terminal lot, now known as Zone 4, between Beale and Fremont Streets.

Demolition activities will continue with the Crusher/Conveyors operation which has now moved to the West Terminal lot.

Demolition activities will continue throughout March at both the Center Terminal building and the West Terminal building.

Underground utilities work will continue and include:

- Continued underground utilities work on First Street from Mission to Howard Streets.
- Continued underground utilities work on Beale Street from Mission to Howard Streets.
- Continued underground utilities work on Howard Street from Main to Beale Streets.
- Continued underground utilities work on Howard Street from Beale to Fremont Streets.
- Continued underground utilities work on Minna Street from First to Second Streets.
- Continued underground utilities work on Natoma Street from First to Second Streets.
- New: Underground utilities work on Natoma Street from Fremont to First Streets.
- Continued underground utilities work on Second Street from Mission to Howard Streets.

Learn more at:

www.transbaycenter.org



Transbay Transit Center



Demolition and Construction Update

Detours, Street and Sidewalk Closure:

Detours: Minna Street will be closed to through traffic at First Street. Local access will be granted from Second Street.

Detours and lane restrictions on Minna Street will continue through March. There will be an SFPD Officer flagging access at Second Street.

All affected buildings will be granted full access to their parking garages and loading docks.

Detours: 500 Block Natoma Street will be closed to through traffic at First Street. Local access will be granted from Second Street.

Detours and lane restrictions on Natoma Street will continue through March. There will be an SFPD Officer flagging access at Second Street.

All affected buildings will be granted full access to their parking garages and loading docks.

Detours: Tehama Street will be closed to through traffic at First Street. Local access will be granted from Second Street.

Detours and lane restrictions on Tehama Street will continue March 1, 2011 through March 4, 2011. There will be an SFPD Officer flagging access at Second Street.

All affected buildings will be granted full access to their parking garages and loading docks.

Lane restrictions will remain on Fremont Street between Mission and Howard Streets between the hours of 9:00 AM and 3:00 PM.

Lane restrictions will remain on First Street between Mission and Howard Streets between the hours of 7:00 AM and 3:00 PM.

Lane restrictions will be in effect on Howard Street between Beale to Fremont and First Streets between the hours of 9:00 AM and 3:00 PM.

Lane restrictions will be in effect on Beale Street between Mission and Howard Streets between the hours of 9:00 AM and 3:00 PM.

Sidewalks: The sidewalk on the east side of Fremont Street will remain closed. Pedestrians must use the west side of Fremont Street until further notice.

Learn more at:

www.transbaycenter.org



Transbay Transit Center

Demolition and Construction Update

What to Expect Next Weekend (3/5/11 – 3/6/11): Underground utility work may begin to take place on Natoma Street on Saturday, March 5, 2011 between the hours of 8:00 AM and 5:00 PM.

Underground utility work will continue on First and Minna Streets on Saturday, March 5, 2011 between the hours of 8:00 AM and 5:00 PM.

The Crusher/Conveyors operation will be in effect in the West Terminal lot on Saturday, March 5, 2011 between the hours of 8:00 AM and 5:00 PM.

Did you know? Over 75,000 tons of concrete debris will be recycled and used as back fill to create the new Transbay Transit Center. By the end of the project, TJPA's contractors will have crushed enough material to fill 14 Olympic sized swimming pools!

Through the end of January EBI had logged, 32,144 safe hours without injury or incident.

Keep up the good work, EBI!

Should you have any general questions about the Transbay Transit Center Project, please call Courtney Lodato or Adam Alberti, Transbay Outreach Team, at: (415) 227-9700 or via e-mail at: info@transbaycenter.org

If you have any urgent questions regarding site-specific demolition or construction activities, please call our construction activity number: (415) 409-TJPA (8572).

Please continue to check our website for the most up to date schedule of activities at: www.transbaycenter.org/demolition

Learn more at:

www.transbaycenter.org