



## Demolition and Construction Update

### 10 DAY LOOK AHEAD: Transbay Demolition and Construction Activities

Friday, April 22, 2011 – Sunday, May 1, 2011

#### THIS WEEK AT TRANSBAY...

**Weekend Work (4/22/11 – 4/24/11):** Underground utility work will continue on Minna and Second Streets, Saturday, April 23 between the hours of 7:00 AM and 5:00 PM. All access will be granted off of First Street and Shaw Alley. Detours and lane restrictions will be in effect.

Pile removal activities will continue in the east lot on Saturday, April 23 from 8:00 AM to 5:30 PM between Beale and Fremont Streets.

**Weekday Work (4/25/11 – 4/29/11):** Weekday work will take place between Monday, April 25 and Friday, April 29. All contractors will work between the hours of 7:00 AM and 9:00 PM.

East Transit Center work will include pile removal activities and trenching that will continue through the end of May between the hours of 7:00 AM and 5:30 PM.

Center Transit Center work will include shoring and excavation preparation activities and trenching that will continue through the end of May between the hours of 7:00 AM and 5:30 PM.

West Transit Center work will include shoring and excavation preparation activities and trenching that will continue through the end of May between the hours of 7:00 AM and 5:30 PM. The demolition activities will include the Crusher/Conveyors operation stockpiling the fill at the site.

Demolition work will continue through the end of May between the hours of 7:00 AM and 5:00 PM on the old bus ramp, columns and footings from Folsom Street towards Harrison Street including some remaining demolition activities between Howard and Clementina Streets and debris processing on adjacent parcels.

Geotech instrumentation installation will continue this week on Natoma Street between First and Fremont Streets, and will start at Minna Street.

Demolition of mat slabs on Natoma Street will begin Monday, April 25 and continue through Saturday, April 30.

#### Underground utilities work will continue on:

- Minna Street from First to Second Streets.
- Natoma Street from First to Fremont Streets
- Howard Street from Main to First Streets.

Learn more at:

[www.transbaycenter.org](http://www.transbaycenter.org)



# Transbay Transit Center

## Demolition and Construction Update

- Second, First, Fremont and Beale Streets from Mission to Howard Streets.

### Detours, Street and Sidewalk Closure:

**Detours:** Minna Street will be closed to through traffic at Second Street. Local access will be granted off of First Street and Shaw Alley.

Lane restrictions will remain on Howard Street between Main and First Streets between the hours of 9:00 AM and 3:00 PM.

Lane restrictions will start on Second Street between Mission and Howard Streets between the hours of 9:00 AM and 3:00 PM.

Lane restrictions will remain on First Street between Mission and Howard Streets between the hours of 7:00 AM and 3:00 PM.

Lane restrictions will remain on Fremont and Beale Streets between Mission and Howard Streets between the hours of 9:00 AM and 3:00 PM.

Natoma and Minna Streets will be down to one lane between First and Second Streets from Monday, April 25 to Friday, April 29, while geotech instrumentation installation occurs.

**Sidewalks:** The Fremont Street east sidewalk will remain closed. Pedestrians must use the west side of Fremont Street until further notice.

**What to Expect Next Weekend (4/30/11 – 5/1/11):** Demolition of the Harrison Street overpass between Essex and Second Streets will start Friday night, April 29 at 8:00 PM through Monday, May 1 at 7:00 AM. Harrison Street will be closed to through traffic around the clock. High impact demolition equipment will cease from 11:00 PM to 7:00 AM. Demolition processing and clean-up will continue from 11:00 PM to 7:00 AM. SFPD Officers will direct access at First and Second Streets. Work may continue the weekend of Friday, May 6 through Monday, May 9 if necessary. Access to the Essex Street Interstate 80 ramp will not be impacted.

The Crusher/Conveyors operation will be in effect in the West Terminal lot on Saturday, April 30 and Sunday, May 1 between the hours of 7:00 AM and 5:00 PM.

Learn more at:

[www.transbaycenter.org](http://www.transbaycenter.org)



# Transbay Transit Center

## Demolition and Construction Update

Underground utility work will continue on Minna and Second Streets, Saturday, April 30 between the hours of 7:00 AM and 5:00 PM. All access will be granted off of First Street and Shaw Alley. Detours and lane restrictions will be in effect.

Underground utility work will continue on Beale Street and at the Intersection of Howard and Beale Street Saturday, April 30 and Sunday, May 1 between the hours of 7:00 AM and 5:00 PM. Detours and lane restrictions will be in effect.

Pile removal activities will continue in the east lot on Saturday, April 30 from 8:00 AM to 5:30 PM between Beale and Fremont Streets.

Should you have any general questions about the Transbay Transit Center Project, please call Courtney Lodato or Adam Alberti, Transbay Outreach Team, at: (415) 227-9700 or via e-mail at: [info@transbaycenter.org](mailto:info@transbaycenter.org)

If you have any urgent questions regarding site-specific demolition or construction activities, please call our construction activity number: (415) 409-TJPA (8572).

Please continue to check our website for the most up to date schedule of activities at: [www.transbaycenter.org/demolition](http://www.transbaycenter.org/demolition)

Learn more at:

[www.transbaycenter.org](http://www.transbaycenter.org)