



## Demolition and Construction Update

### 10 DAY LOOK AHEAD: Transbay Demolition and Construction Activities

Friday, May 28, 2011 – Sunday, June 5, 2011

#### THIS WEEK AT TRANSBAY...

##### Weekend Work (5/28/11 – 5/30/11):

**Minna Street:** Underground utility work and road repairs will continue on Minna Street between First and Second Street from 7:00 AM to 5:00 PM. Local access to Minna Street will be granted.

##### Weekday Work (5/31/11 – 6/3/11):

Weekday work will take place between Tuesday, May 31 and Friday, June 3. All contractors will work between the hours of 7:00 AM and 9:00 PM. Activities will include:

**Trenching:** Work will continue at the east and center transit center sites through Friday, June 3 between the hours of 7:00 AM and 5:30 PM.

**Shoring & Excavation Prep:** Work will continue at the east, central and west transit center sites and will continue through the end of May between the hours of 7:00 AM and 5:30 PM.

**Demolition:** Demolition work will continue through Friday, June 3 along Natoma Street between First and Second Streets between the hours of 7:00 AM and 4:00 PM, and on the old bus ramp footings between Howard and Harrison Street. Demolition work will continue on selected buildings along Natoma Street. Demolition activities also include Crusher/Conveyors to stockpile fill at the west transit center site.

#### Underground Utilities/ Trenching Work:

Minna Street (from First to Second Streets): Utilities work, sidewalk and pavement repairs.

Natoma Street (from Fremont to First Streets): Dewatering well drilling, trenching, utilities work and road pavement repairs.

Second, First, Fremont and Beale Streets (from Mission to Howard Streets): Underground utilities work, sidewalk and pavement repairs.

#### Detours, Street and Sidewalk Closures:

Learn more at:

[www.transbaycenter.org](http://www.transbaycenter.org)



# Transbay Transit Center

## Demolition and Construction Update

The following streets will be temporarily impacted due to project activities. So you can plan ahead please review the affected streets below:

**Folsom Street:** Installation of street lamps along the Folsom Street sidewalk will begin Tuesday, May 31 and continue until Friday, June 3. This work will partially impact a portion of the Folsom Street sidewalk in the area of the Mexican Consulate.

**Fremont Street:** The eastern lane on Fremont Street has been eliminated due to shoring wall preparation and the street has been reduced from four traffic lanes to three between Howard and Mission Streets. The east sidewalk of Fremont Street will remain closed. Pedestrians must use the west side of Fremont Street until further notice.

**First Street:** Lane restrictions will remain on First Street between Mission and Howard Streets between the hours of 7:00 AM and 3:00 PM.

**Beale Street:** Lane restrictions will remain on Beale Street between Mission and Howard Streets between the hours of 9:00 AM and 3:00 PM.

**Natoma Street:** Lane restrictions and parking prohibition will be in effect Natoma between First and Fremont Street from 7:00 AM to 5:00 PM. Local access will be granted via Fremont Street; cars may exit at First Street.

A portion of Natoma Street's south sidewalk, in between First and Second Streets, will be impacted due to continued trenching work this week.

**Minna Street:** Lane restrictions and parking prohibition will continue on Minna between First and Second Street from 7:00 AM to 5:00 PM. Local access to Minna Street will be granted via First Street; cars may exit off of Minna at Second Street.

### What to Expect Next Weekend (6/4/11 - 6/5/11):

**Beale Street:** Underground utility work will continue on Beale Street and at the intersection of Howard and Beale Streets Saturday, June 4 between the hours of 7:00 AM and 5:00 PM. Detours and lane restrictions will be in effect.

**Minna Street:** Underground utility work and paving activities will continue on Minna Street between First and Second Streets Saturday, June 4 and Sunday, June 5 from 7:00 AM to 5:00 PM. Local access to Minna Street will be granted.

Learn more at:

[www.transbaycenter.org](http://www.transbaycenter.org)



# Transbay Transit Center

## Demolition and Construction Update

**Main Transit Center Site:** Shoring preparation and demolition activities will continue in the east lot on Saturday, June 4 from 8:00 AM to 5:30 PM between Beale and Fremont Streets.

The Crusher/Conveyors will be in operation this weekend Saturday, June 4 at the west transit center site between the hours of 7:00 AM and 5:00 PM.

---

### Questions?

Should you have any general questions about the Transbay Transit Center Project, please call Courtney Lodato or Adam Alberti, Transbay Outreach Team, at: (415) 227-9700 or via e-mail at: [info@transbaycenter.org](mailto:info@transbaycenter.org)

### Construction Hotline:

If you have any urgent questions regarding site-specific demolition or construction activities, please call our construction activity number: (415) 409-TJPA (8572).

### Website:

Please continue to check our website for the most up to date schedule of activities at: <http://transbaycenter.org/construction-updates/>

### Public Transit:

The TJPA encourages the use of public transportation. Please click on the link provided to assist in all of your public transportation travel needs: <http://511.org/> or visit [www.temporaryterminal.org](http://www.temporaryterminal.org)

---

### Reminder: Community Meeting

Join us on Tuesday, June 7, 2011 to learn more about the remaining demolition activities, utility relocation, shoring wall construction, street closures and hours of activity. The community meeting will be held from 12:00 noon until 1:00 PM. The meeting will be held at the TJPA's offices located at 201 Mission Street, Suite 2100.

**What:** Community Meeting: Transbay Demolition and Construction Update

**When:** Tuesday, June 7, 2011

**Time:** 12:00 Noon

**Where:** Transbay Joint Powers Authority, 201 Mission Street, Suite 2100, San Francisco, CA 94105

Learn more at:

[www.transbaycenter.org](http://www.transbaycenter.org)