



Transbay Transit Center

Demolition and Construction Update

10 DAY LOOK AHEAD: Transbay Demolition and Construction Activities

Friday, June 3, 2011 – Sunday, June 12, 2011

THIS WEEK AT TRANSBAY...

Weekend Work (6/4/11 – 6/5/11):

Beale Street: Underground utility work will continue on Beale Street Saturday, June 4 between the hours of 7:00 AM and 5:00 PM. Detours and lane restrictions will be in effect.

Minna Street: Underground utility work and paving activities will continue on Minna Street between First and Second Streets Saturday, June 4 from 7:00 AM to 5:00 PM. Local access to Minna Street will be granted.

Shoring preparation activities will continue in the east lot on Saturday, June 4 from 8:00 AM to 5:30 PM between Beale and Fremont Streets.

Weekday Work (6/6/11 – 6/10/11):

Weekday work will take place between Monday June 6 and Friday, June 10. All contractors will work between the hours of 7:00 AM and 9:00 PM. Activities will include:

Trenching: Work will continue at the east and center transit center sites and will continue through Friday, June 10 between the hours of 7:00 AM and 5:30 PM.

Trenching work will take place along the 400 block of Natoma Street from Fremont to First Streets on Thursday, June 9 and Friday, June 10 between the hours of 7:00 AM and 5:30 PM.

Trenching work will take place across from First Street Monday, June 6 through Friday, June 10 between the hours of 7:00 AM and 5:30 PM. One traffic lane per day will be impacted.

Shoring & Excavation Prep: Work will continue at the east, central and west transit center sites through the end of June between the hours of 7:00 AM and 5:30 PM.

Demolition: Demolition prep work will continue through June on selected buildings along Natoma Street between First and Second Streets between the hours of 7:00 AM and 4:00 PM, and on the old bus ramp footings between Howard and Harrison Street. Demolition activities also include Crusher/Conveyors to stockpile fill at the west transit center site.

Underground Utilities Work:

Beale Streets (from Mission to Howard Streets): Underground utilities work, sidewalk and pavement repairs.

Learn more at:

www.transbaycenter.org



Transbay Transit Center

Demolition and Construction Update

Natoma Street (from Fremont to Second Streets): Dewatering well drilling, underground utilities work, sidewalk and pavement repairs.

Minna Street (from First to Second Streets): Underground utilities work, sidewalk and street pavement repairs.

Second, First, Fremont (from Mission to Howard Streets): Underground utilities work, sidewalk and pavement repairs.

Detours, Street and Sidewalk Closures:

The following streets will be temporarily impacted due to project activities. So you can plan ahead please review the affected streets below:

Beale Street: Lane restrictions will remain on Beale Street between Mission and Howard Streets between the hours of 9:00 AM and 3:00 PM.

Natoma Street: Lane restrictions and parking prohibition will be in effect Natoma between First and Fremont Street from 7:00 AM to 5:00 PM. Local access will be granted via Fremont Street; cars may exit at First Street.

Minna Street: Lane restrictions and parking prohibition will continue on Minna between First and Second Streets from 7:00 AM to 5:00 PM. Local access to Minna Street will be granted via Shaw Alley on Monday, June 6. For the remainder of the week access will be granted via First Street unless otherwise noticed.

Folsom Street: Installation of street lamp concrete footing will take place along the Folsom Street north sidewalk between Friday, June 3 and Wednesday, June 8. The light pole will be installed in late June after concrete curing. This work will partially impact a portion of the Folsom Street sidewalk in the area of the Mexican Consulate.

First Street: Lane restrictions will remain on First Street between Mission and Howard Streets between the hours of 7:00 AM and 3:00 PM.

Fremont Street: Fremont Street has changed long term with traffic lanes reduced from four to three between Howard and Mission Streets, with the eastern bus lane eliminated for the duration of the project. The east sidewalk of Fremont Street will also remain closed. Pedestrians must use the west side of Fremont Street until further notice.

What to Expect Next Weekend (6/11/11 - 6/12/11):

The Crusher/Conveyors will be in operation this weekend Saturday, June 11 at the west transit center site between the

Learn more at:

www.transbaycenter.org



Transbay Transit Center

Demolition and Construction Update

hours of 7:00 AM and 5:00 PM.

Beale Street: Underground utility work will continue on Beale Street and between Mission and Howard Street and at the intersection of Howard and Beale Streets Saturday, June 11 and Sunday June 12 between the hours of 7:00 AM and 5:00 PM. Detours and lane restrictions will be in effect.

Minna Street: Underground utility work and paving activities will continue on Minna Street between First and Second Streets Saturday, June 11 from 7:00 AM to 5:00 PM. Local access to Minna Street will be granted via Shaw Alley on Monday, June 6. For the remainder of the week access will be granted via First Street unless otherwise noticed.

Shoring preparation activities will continue in the east lot on Saturday, June 11 from 8:00 AM to 5:30 PM between Beale and Fremont Streets.

Questions?

Should you have any general questions about the Transbay Transit Center Project, please call Courtney Lodato or Adam Alberti, Transbay Outreach Team, at: [\(415\) 227-9700](tel:4152279700) or via e-mail at: info@transbaycenter.org

Construction Hotline:

If you have any urgent questions regarding site-specific demolition or construction activities, please call our construction activity number: (415) 409-TJPA (8572).

Website:

Please continue to check our website for the most up to date schedule of activities at: <http://transbaycenter.org/construction-updates/updates-notice/current-activity>

Public Transit:

The TJPA encourages the use of public transportation. Please click on the link provided to assist in all of your public transportation travel needs: <http://511.org/> or visit www.temporaryterminal.org

Reminder: Community Meeting

Join us on Tuesday, June 7, 2011 to learn more about the remaining demolition activities, utility relocation, shoring wall construction, street closures and hours of activity. The community meeting will be held from 12:00 noon until 1:00 PM. The meeting will be held at the TJPA's offices located at 201 Mission Street, Suite 2100.

What: Community Meeting: Transbay Demolition and Construction Update
When: Tuesday, June 7, 2011
Time: 12:00 Noon
Where: Transbay Joint Powers Authority, 201 Mission Street, Suite 2100, San Francisco, CA 94105

Learn more at:

www.transbaycenter.org