



Demolition and Construction Update

10 DAY LOOK AHEAD: Transbay Demolition and Construction Activities

Friday, August 12, 2011 – Sunday, August 21, 2011

THIS WEEK AT TRANSBAY...

Weekend Work (8/13/11 – 8/14/11):

Beale Street: Cement Deep Soil Mixing (CDSM) shoring wall installation will continue Saturday, August 13 from 8:00 AM to 7:00 PM on the site between Beale and Fremont Streets. Traffic lanes will be reduced to accommodate this work.

Minna Street: Pre-trenching work will continue on Minna Street between Second and First Streets on Saturday, August 13 and Sunday, August 14 from 7:00 AM to 5:00 PM.

Howard Street: Demolition work will continue on selected buildings along Howard Street between First and Second Streets on Saturday, August 13 from 7:00 AM to 5:00 PM.

Natoma Street: Pre-trenching work will continue to take place along Natoma Street between First and Fremont Streets on Saturday, August 13 and Sunday, August 14 from 7:00 AM to 5:00 PM.

Weekday Work (8/15/11 – 8/19/11):

Overnight Shift - Cement Deep Soil Mixing (CDSM) shoring wall installation will take place in the eastern zone between Beale and Fremont Streets and will be a 24 hour a day operation from Monday, August 8 to Monday, August 29. The CDSM spoils will be loaded into trucks for removal to an off-site location from 7:00 PM to 2:00 AM. Please take note that the back-up alarm on the equipment loading the trucks will be silenced while this work is in effect.

Day Shift - All contractors will work between the hours of 7:00 AM and 7:00 PM. Activities will include:

Learn more at:

www.transbaycenter.org



Demolition and Construction Update

Trenching:

Trenching work will continue on both Minna Street between Second and First Streets and on Natoma Street between Fremont and First Streets - Day Shift.

Shoring & Excavation Prep:

Cement Deep Soil Mixing (CDSM) shoring wall installation activities will continue in the east transit center site, while preparation activities will continue in the central and west transit center sites - Day Shift.

Demolition:

Howard Street: Demolition sorting and off-haul will continue on selected buildings on Howard and Tehama Streets near Second Street - Day Shift.

Underground utilities/ trenching work:

Beale Street (from Mission to Howard Streets): Underground trenching and utilities work - Day Shift.

Fremont Street (from Mission to Howard Streets): Underground trenching and utilities work - Day Shift.

Mission Street (Beale Street intersection): Underground trenching and utilities work - Day Shift.

Natoma Street (near Second Street): Underground trenching and utilities work - Day Shift.

Learn more at:

www.transbaycenter.org



Demolition and Construction Update

Detours, Street and Sidewalk Closures:

The following streets will be temporarily impacted due to project activities. So you can plan ahead please review the affected streets below:

Natoma Street: Only local access will be allowed on Natoma Street between Fremont and First Streets. Access to Natoma Street will be allowed from Fremont Street only.

There will be a partial street closure and parking prohibition in effect on Natoma between First and Second Street from 7:00 AM to 5:00 PM.

Minna Street: Only local access will be allowed on Minna Street between Shaw Alley and Second Street from 7:00 AM to 5:00 PM. A flagger will be on site to direct access. Two way access will be granted off of Second Street to Minna Street between Second Street and Shaw Alley.

Shaw Alley: A street closure will be in effect on Shaw Alley until Wednesday, August 31. Shaw Alley will only be available to be used as an exit off of Minna Street onto Mission Street for vehicles coming in off of First Street, daily from 7:00 AM to 5:00 PM. A flagger will be on site to direct access.

Howard Street: Temporary sidewalks are provided in the parking lane on the north side of Howard Street between First and Second Streets through Friday, August 26, 2011.

Fremont Street: Lane restrictions will be in effect on Fremont Street between Mission and Howard Streets from 9:00 AM to 5:00 PM. The east sidewalk of Fremont Street between Mission and Howard Streets will remain closed. A temporary sidewalk will be provided in the parking lanes on the west side of Fremont Street between Mission and Howard Streets

Learn more at:

www.transbaycenter.org



Demolition and Construction Update

through Friday, August 19, 2011. Pedestrians must use the west side of Fremont Street until further notice.

Beale Street: Lane restrictions will be in effect on Beale Street between Mission and Howard Streets from 9:00 AM to 3:00 PM. Temporary sidewalks will be provided in the parking lane along the Beale Street sidewalks until Friday 8/19/11.

What to Expect Next Weekend (8/20/11 - 8/21/11):

Beale Street: A full street closure on Beale Street between Howard and Mission Streets will be in effect starting Friday, August 19 at 8:00 PM through Monday, August 22 at 5:00 AM. Cement Deep Soil Mixing (CDSM) shoring wall installation will be a 24 hour a day operation on Beale Street during this period. The CDSM spoils will be loaded into trucks for removal to an off-site location from 7:00 PM to 2:00 AM.

Overnight Shift - Cement Deep Soil Mixing (CDSM) shoring wall installation will take place in the eastern zone between Beale and Fremont Streets. This will be a 24 hour a day operation from Monday, August 8 to Monday, August 29 and will take place six days a week. The CDSM spoils will be loaded into trucks for removal to an off site location from 7:00 PM to 2:00 AM. Please take note that the back-up annunciator on the equipment loading the trucks will be silenced while this work is in effect.

Fremont Street: Underground utility trenching will continue across Fremont Street Saturday, August 20 from 7:00 AM to 5:00 PM between Mission and Howard Streets. Traffic lanes will be reduced to accommodate this work.

Minna Street: Pre-trenching work will continue on Minna Street between Second and First Streets on Saturday, August 20 and Sunday, August 21 from 7:00 AM to 5:00 PM.

Learn more at:

www.transbaycenter.org



Transbay Transit Center



Demolition and Construction Update

Natoma Street: Pre-trenching work will continue to take place along Natoma Street between First and Fremont Streets on Saturday, August 20 and Sunday, August 21 from 7:00 AM to 5:00 PM.

Questions?

Should you have any general questions about the Transbay Transit Center Project, please call Adam Alberti or Stephanie Reichin, Transbay Outreach Team, at: (415) 227-9700 or via e-mail at: info@transbaycenter.org

Construction Hotline:

If you have any urgent questions regarding site-specific demolition or construction activities, please call our construction activity number: (415) 409-TJPA (8572).

Website:

Please continue to check our website for the most up to date schedule of activities at: <http://transbaycenter.org/construction-updates>

Public Transit:

The TJPA encourages the use of public transportation. Please click on the link provided to assist in all of your public transportation travel needs: <http://511.org/> or visit www.temporaryterminal.org

Learn more at:

www.transbaycenter.org