



## Demolition and Construction Update

### 10 DAY LOOK AHEAD: Transbay Demolition and Construction Activities

Friday, August 26, 2011 – Sunday, September 4, 2011

#### THIS WEEK AT TRANSBAY...

##### Weekend Work (8/27/11 - 8/28/11):

**Beale Street 24 Hour Work:** A full street closure on Beale Street between Howard and Mission Streets will be in effect starting Friday, August 26 at 8:00 PM through Monday, August 29 at 5:00 AM. Cement Deep Soil Mix (CDSM) shoring wall installation and related work will proceed 24 hours per day on Beale Street during this period. The CDSM spoils will be loaded into trucks for removal to an offsite location from 4:00 PM to 12:00 AM, midnight on Saturday, August 27 and Sunday, August 28.

**Minna Street:** Pre-trenching work will continue along Minna Street between Second and First Streets on Saturday, August 27 and Sunday, August 28 from 7:00 AM to 5:00 PM. Local Access Only.

**Natoma Street:** Pre-trenching work will continue along Natoma Street between First and Fremont Streets on Saturday, August 27 and Sunday, August 28 from 7:00 AM to 5:00 PM. Local Access Only.

##### Weekday Work (8/29/11 - 9/2/11):

**Day Shift - All contractors will work between the hours of 7:00 AM and 7:00 PM. Activities will include:**

**Cement Deep Soil Mixing (CDSM) shoring wall installation will begin in the western zone between First and Second Streets on Monday, August 29, where it is expected to continue through the end of the year. CDSM shoring wall installation will proceed from 7:00 AM to 5:00 PM.**

**Cement Deep Soil Mixing (CDSM) shoring wall installation will begin on the east side of Beale Street on Monday, August 29, where it is expected to continue for the next two weeks. CDSM shoring wall installation will proceed from 7:00 AM to 5:00 PM.**

**Overnight Shift - Contractor will be working 24 hours a day to mobilize and transfer equipment between the east, central and western zones between Beale and Fremont Streets to prepare for the next phase of work.**

**Spoils from CDSM shoring wall installation in the western zone between First and Second Streets will be loaded into trucks for removal from 5:00 PM to 12:00 AM, midnight.**

**Spoils from CDSM shoring wall installation in the eastern zone at Beale Street will be loaded into trucks for removal from 5:00 PM to 12:00 AM, midnight.**

Learn more at:

[www.transbaycenter.org](http://www.transbaycenter.org)



## Demolition and Construction Update

### Trenching:

Trenching work will continue on both Minna Street between Second and First Streets and on Natoma Street between Fremont and First Streets - Day Shift.

Trenching work will begin mid-week on Natoma Street between First and Second Streets - Day Shift.

### Shoring & Excavation Prep:

Cement Deep Soil Mixing (CDSM) shoring wall installation activities will continue in the east transit center site and start in the west transit site (at First and Minna Street), while preparation activities will continue in the central and west transit center sites - Day Shift.

### Underground utilities/ trenching work:

**Beale Street (from Mission to Howard Streets):** Underground trenching and utilities work - Day Shift. Traffic lanes will be reduced to accommodate this work.

**First Street (near Natoma):** Underground trenching and utilities work - Day Shift. Traffic lanes will be reduced to accommodate this work.

**Fremont Street:** Underground trenching and utilities work - Day Shift. Traffic lanes will be reduced to accommodate this work.

**Natoma Street (near First Street):** Underground trenching and utilities work - Day Shift. Local access only.

### Detours, Street and Sidewalk Closures:

The following streets will be temporarily impacted due to project activities. So you can plan ahead please review the affected streets below:

**Minna Street:** Only local access will be allowed on Minna Street between Second Street and Shaw Alley daily from 7:00 AM to 5:00 PM. There will be a partial street closure and parking prohibition in effect. Two way local access will be granted on Minna Street from Second Street. Shaw Alley will only be available for use as an exit off of Minna Street onto Mission Street and an exit for vehicles coming in from First Street. A flagger will be on site to direct access.

**Natoma Street:** Only local access will be allowed on Natoma Street between Fremont and Second Streets. Access to (400 Howard Street) Natoma Street will be allowed from Fremont Street only. There will be a partial street closure and parking prohibition in effect on Natoma Street between First and Second Streets. A flagger will be on site to direct access.

Learn more at:

[www.transbaycenter.org](http://www.transbaycenter.org)



## Demolition and Construction Update

**There will be a full street closure of Natoma Street at First and Natoma Streets on Monday, August 29 due to utility work. Access to (500 Howard Street) Natoma Street will be allowed from Second Street only. Two way traffic will enter and exit from Second Street from 7:00 AM to 5:00 PM.**

**First Street:** Lane restrictions will be in effect on First Street between Mission and Howard Streets from 7:00 AM to 3:00 PM. An SFPD 10B Officer will be on site to direct access.

**Fremont Street:** Lane restrictions will be in effect on Fremont Street between Mission and Howard Streets from 9:00 AM to 5:00 PM. An SFPD 10B Officer will be on site to direct access. The east sidewalk of Fremont Street between Mission and Howard Streets will remain closed. Pedestrians must use the west side of Fremont Street until further notice.

**Beale Street:** Lane restrictions will be in effect on Beale Street between Mission and Howard Streets from 9:00 AM to 3:00 PM. The east sidewalk of Beale Street will be closed for the next two weeks with SFPD officers there to facilitate that full closure. Pedestrians must use the west sidewalk of Beale Street from 7:00 AM to 7:00 PM for the next two weeks.

PG&E has begun performing night work along Market and Mission Streets, work will begin this week and will last into November. This work will result in lane restrictions along Beale Street and is not under the control or authority of the TJPA.

**What to Expect Next Weekend (9/3/11 - 9/4/11):**

**There is no Transbay Project work scheduled due to the Labor Day weekend.**

---

### Questions?

Should you have any general questions about the Transbay Transit Center Project, please call Adam Alberti or Stephanie Reichin, Transbay Outreach Team, at: (415) 227-9700 or via e-mail at: [info@transbaycenter.org](mailto:info@transbaycenter.org)

### Construction Hotline:

If you have any urgent questions regarding site-specific demolition or construction activities, please call our construction activity number: (415) 409-TJPA (8572).

### Website:

Please continue to check our website for the most up to date schedule of activities at: <http://transbaycenter.org/construction-updates>

### Public Transit:

The TJPA encourages the use of public transportation. Please click on the link provided to assist in all of your public transportation travel needs: <http://511.org/> or visit [www.temporaryterminal.org](http://www.temporaryterminal.org)

---