



# Transbay Transit Center



## Construction Update

### 10 DAY LOOK AHEAD: Transbay Construction Activities

Friday, November 4, 2011 – Sunday, November 13, 2011

#### THIS WEEK AT TRANSBAY...

##### Weekend Work (11/5/11 – 11/6/11):

**Eastern Transit Center Site (Between Beale and Fremont Streets):** Buttress preparation and construction activity is expected to continue in the eastern transit center site on Saturday, November 5 between 6:00 AM and 1:00 AM. Depending on progress in the coming week, the hours of operation and level of activity may be reduced. Sunday, November 6 minimal work is scheduled.

**Central Transit Center Site (Between Fremont and First Streets):** Minimal CDSM preparation work is scheduled inside the construction fence on Saturday, November 5 – Day Shift.

**Western Transit Center Site (Between First and Second Streets):** Demolition rubble off haul trucking and minimal preparation work is scheduled on Saturday, November 5 – Day Shift.

**Fremont Street (Between Mission to Natoma Streets):** Buttress drill rig work may require use of the eastern traffic lane Saturday, November 5.

**Natoma Street (Between Fremont and First Streets):** Pre-trenching will take place behind 400 Howard on Saturday, November 5. All local access will enter and exit from Fremont Street – Day Shift.

**Natoma Street (Between First and Second Streets):** Sidewalk restoration activities will take place behind 500 Howard on Saturday, November 5. Pedestrian access will not be impeded – Day Shift.

**Shaw Alley (Between Mission and Minna Streets):** Restoration activities will take place on Shaw Alley on Saturday, November 5. Pedestrian access will not be impeded – Day Shift.

##### Weekday Work (11/7/11-11/11/11):

**Night Shift** - The buttress wall installation operation will continue in the eastern transit center site between Beale and Fremont Streets between the hours of 6:00 AM and 1:00 AM. There will be minimal work on site between 1:00 AM and 6:00 AM. If there is a problem, work on site could extend into the hours between 1:00 AM and 5:00 AM.

CDSM spoils will be removed from the central transit center sites, while buttress spoils are removed from the eastern transit center site during the night shift from 7:00 PM to 2:30 AM.

CDSM Drill Rig and Crane will be transported off-site from the western transit center site next week – Tuesday or Wednesday night. Due to the equipment designation as a wide load, it will be transported at night between the hours of 8:00 PM and 2:00 AM.

Learn more at:

[www.transbaycenter.org](http://www.transbaycenter.org)



## Construction Update

**Day Shift** - All contractors will work between the hours of 7:00 AM and 7:00 PM. Activities will include:

### Shoring & Excavation Work:

**Shoring Wall:** Cement Deep Soil Mixing (CDSM) shoring wall will continue in the central transit center site inside the construction fence – Day Shift.

**Buttress Wall:** Installation of the buttress wall will continue in the eastern transit center site inside the construction fence between the hours of 6:00 AM and 1:00 AM.

**Excavation Work:** Excavation for the new Transit Center Building (including demolition of underground structures) will commence next week and continue through the end of 2014. The excavation will begin in the west transit center site and continue to the east end. The contractor will be excavating to an average depth of about 60 to 65 feet. – Day Shift.

### Underground Utilities/Trenching:

**First Street (Between Mission and Howard Streets):** Underground utilities work continues on First Street – Day Shift.

**Mission Street (Between Second and Main Streets):** Potholing work will be performed along Mission Street – Day Shift.

### What to Expect Next Weekend (11/12/11 – 11/13/11):

**Eastern Transit Center Site (Between Beale and Fremont Streets):** Buttress preparation and construction activity is expected to continue in the eastern transit center site on Saturday, November 5 between 6:00 AM and 1:00 AM. Depending on progress in the coming week, the hours of operation and level of activity may be reduced. Sunday, November 6 minimal work is scheduled.

**Central Transit Center Site (Between Fremont and First Streets):** Minimal CDSM preparation work is scheduled inside the construction fence on Saturday, November 12 – Day Shift.

**Western Transit Center Site (Between First and Second Streets):** Demolition rubble off haul trucking and minimal preparation work is scheduled on Saturday, November 12 – Day Shift.

**Fremont Street (Between Mission to Natoma Streets):** Buttress drill rig work may require use of the eastern traffic lane Saturday, November 12.

**Natoma Street (Between First and Second Street):** Pavement restoration work will take place behind 500 Howard on Friday night, November 11 through Sunday, November 13. Local pedestrian access is open, local vehicle access will be closed.

### Detours, Street and Sidewalk Closures:

Learn more at:

[www.transbaycenter.org](http://www.transbaycenter.org)



# Transbay Transit Center



## Construction Update

The following streets will be temporarily impacted due to project activities. So you can plan ahead please review the affected streets below:

**First Street (Between Mission and Howard Streets):** Utility work will take place along First Street. Lane restrictions will be in effect from 7:00 AM to 3:00 PM. SFPD will be on site.

**Fremont Street (Between Mission and Howard Streets):** The east sidewalk of Fremont Street between Mission and Howard Streets will remain closed. Pedestrians are directed to the sidewalk on the west side of Fremont Street.

**Minna Street (Between First and Second Streets):** Minna Street has been reduced to one lane, one way (west bound), all vehicles will enter from First Street or Shaw Alley. There will be no parking along Minna Street between First Street and 130 feet east of Second Street for the life of the project.

**Natoma Street (Between Fremont and First Streets):** Natoma Street has been reduced to one lane, one way (west bound), all vehicles will enter from Fremont Street and exit at First Street for the life of the project.

**Natoma Street (Between First and Second Streets):** Natoma Street has been changed to a dead end street for the life of the project with no vehicle access to Natoma Street from Second Street. Local access to 500 Howard Street is available to and from First Street. Local pedestrian access from Second Street to businesses on Natoma Street will remain available.

**Market Street and Mission Street:** Potholing work will be performed along Mission between Second and Main Streets from 9:00 AM to 3:00 PM.

**PG&E is performing night work along Beale Street between Market and Mission Streets, which will continue into November. This work will result in lane restrictions along Beale Street and is not under the control or authority of the TJPA.**

---

### Questions?

Should you have any general questions about the Transbay Transit Center Project, please call Adam Alberti or Stephanie Reichin, Transbay Outreach Team, at: (415) 227-9700 or via e-mail at: [info@transbaycenter.org](mailto:info@transbaycenter.org)

### Construction Hotline:

If you have any urgent questions regarding site-specific demolition or construction activities, please call our construction activity number: (415) 409-TJPA (8572).

### Website:

Please continue to check our website for the most up to date schedule of activities at: <http://transbaycenter.org/construction-updates>

**Construction Activity Map:** Check out the construction activity map at: <http://transbaycenter.org/construction-updates/construction-activity-map>

### Public Transit:

The TJPA encourages the use of public transportation. Please click on the link provided to assist in all of your public transportation travel needs: <http://511.org/> or visit [www.temporaryterminal.org](http://www.temporaryterminal.org)

---

Learn more at:

[www.transbaycenter.org](http://www.transbaycenter.org)