

10 Day Look Ahead: Construction Activities Friday September 8, 2017 through Sunday September 17, 2017

Special Notices:

Fremont Street rolling lane closures – nightly, starting September 11th (Between Mission and Howard Streets): Starting September 11, 2017, rolling 2-Lane closures (one lane will remain open) will impact traffic on Fremont Street at night. This work will occur Monday through Friday nights through October 6, 2017 between 9:00 PM and 5:00 AM. These rolling 2-lane closures are due to multi-trade overhead construction work at the Transit Center. Special Traffic Permits, Traffic control devices and construction flaggers will be assigned to assist with traffic and pedestrian impacts. Local Access will always be available.

Natoma Street Lane closures and detours – daily, starting mid-September (between Fremont and First Streets): Starting mid-September, Natoma lane closures are scheduled to be closed due to reconstructing Natoma roadway sidewalks and constructing the Transit Center sidewalks. These impacts will continue daily through mid-October. Special Traffic Permits, Traffic control devices and construction flaggers will be assigned to assist with traffic and pedestrian impacts. Local Access will always be available.


Second Street Full closure weekend September 22nd - 25th (Between Harrison and Stillman Streets): Second Street full road closure and detour, including sidewalks are scheduled to start Friday night, September 22, 2017 at 9:00 PM through Monday, September 25th, reopening at 5:00AM. Construction work includes heavy equipment set-up, loading/unloading trucks, materials handling and erecting overhead Falsework across Second Street. Special Traffic Permits, Traffic control devices, SFPD Officers and construction flaggers will be assigned to assist with traffic and pedestrian impacts. Local Access will always be available.

What to expect this Weekend Saturday (9/9/17 – Sunday 9/10/17):

Western Transit Center Project Site (Between First and Second Streets): Construction continues onsite Saturday between 6:00 AM and 4:30 PM. There is no work scheduled for Sunday day shift. However, depending on progress, work may occur Sunday between 6:00 AM and 4:30 PM.

Central Transit Center Project Site (Between First and Fremont Streets): Construction continues onsite Saturday between 6:00 AM and 4:30 PM. There is no work scheduled for Sunday day shift. However, depending on progress, work may occur Sunday between 6:00 AM and 4:30 PM.

Eastern Transit Center Project Site (Between Fremont and Beale Streets): Construction continues onsite, Saturday between 6:00 AM and 4:30 PM. There is no work scheduled for



Sunday day shift. However, depending on progress, work may occur Sunday between 6:00AM and 4:30PM.

Bus Ramp Viaduct Work (Bay Bridge to Howard Street): Construction continues onsite Saturday between 6:00 AM and 4:30 PM.

Bus Storage Facility (Between Second and Third Streets): Excavation and grading continues onsite Saturday between 6:00AM and 4:30PM.

Weekday Work (Monday 9/11/17 – Friday 9/15/17):

Western Transit Center Project Site (Between First and Second Streets):

Deliveries and construction continues daily onsite between 6:00 AM and 7:00 PM, using either the Minna Street or Natoma Street for deliveries and unloading of material and equipment.

Deliveries and construction continues nightly onsite between 7:00 PM and 6:00 AM, using either the Minna Street or Natoma Street for deliveries and unloading of material and equipment.

Landscaping materials frequently are delivered at night from First Street, Minna Street or from Natoma Street with hoisting between 7:00 PM and 4:30 AM.

Central Transit Center Project Site (Between Fremont and First Streets):

Deliveries and construction continues daily onsite between 6:00 AM and 7:00 PM, using either the Minna Street or Natoma Street for deliveries and unloading of material and equipment.

Deliveries and construction continues nightly onsite between 7:00 PM and 6:00 AM, using either the Minna Street or Natoma Street for deliveries and unloading of material and equipment.

Landscaping materials frequently are delivered at night from Fremont Street, Minna Street or from Natoma Street with hoisting between 7:00 PM and 4:30 AM.


Eastern Transit Center Project Site (Between Beale and Fremont Streets):

Deliveries and general construction continues daily onsite between 6:00 AM and 7:00 PM and will now use Beale Street between Mission and Howard Streets for equipment and truck staging and deliveries. Deliveries and general construction continues nightly onsite between 7:00 PM and 6:00 AM, and will now use Beale Street between Mission and Howard Streets for equipment and truck staging and deliveries.

Mission Street OCS system at day and night (between First Street and Beale Streets): This phase Overhead Contact System (OCS) for MUNI Trolley coaches is completed and will restart in September.

Bus Ramp Project (On the Lots between the Bay Bridge and Howard Street):

Bus Ramp construction is completed, with the only work remaining the underground utilities, final grading, asphalt paving and hydro-seeding of the lots occurring in September. Finally, in late



September, sidewalk restoration, new fencing and gates will be constructed to secure each of the parcels.

Howard Street (Between First and Second Streets): Underground utility construction and final grading is complete. Parcel asphalt paving and fencing will be installed in September.

Tehama Street (Between First and Second Streets): Underground utility construction and final grading is complete. Parcel asphalt paving and fencing will be installed in September.

Clementina Street (Between First and Second Street): Underground utility construction and final grading is complete. Parcel asphalt paving and fencing will be installed in September.

Folsom Street (Between First and Second Streets): Underground utility construction and final grading of the parcel between Clementina Street and Folsom Street will be installed in September. Dust Control measures are in place by the Contractor. Parcel hydro-seeding, asphalt paving and fencing will be installed in late September.

Harrison Street (Between Essex and Second Streets): Harrison Street sidewalks both north and south are being reconstructed with new street lighting and new sidewalks. Pedestrians are being diverted into a temporary sidewalk during this construction and will continue through September. Bus Ramp final grading of the parcel between Harrison Street and Folsom Street will continue through September. Dust Control measures will be in place by the Contractor. Parcel hydro-seeding, asphalt paving and fencing will be installed in late September.

Bus Storage Facility (Between Second and Third Streets):


The Bus Storage Facility site excavation, grading and bridge work for the bus link ramp continues onsite daily between 6:00AM and 4:30PM. This week construction includes removing existing sewer and install of the storm drain system and also Falsework erection for viaduct concrete construction. Concrete formwork, rebar and concrete placement for viaduct bents, walls and abutment walls continues. The contractor will continue the concrete barrier for Sound Wall #1 and SW2 retaining wall footings.

What to expect next Weekend Saturday (9/16/17 – Sunday 9/17/17):

Western Transit Center Project Site (Between First and Second Streets): Construction continues onsite Saturday between 6:00 AM and 4:30 PM. There is no work scheduled for Sunday day shift. However, depending on progress, work may occur Sunday between 6:00 AM and 4:30 PM.

Central Transit Center Project Site (Between First and Fremont Streets): Construction continues onsite Saturday between 6:00 AM and 4:30 PM. There is no work scheduled for Sunday day shift. However, depending on progress, work may occur Sunday between 6:00 AM and 4:30 PM.

Eastern Transit Center Project Site (Between Fremont and Beale Streets): Construction continues onsite Saturday between 6:00 AM and 4:30 PM. There is no work scheduled for



Sunday day shift. However, depending on progress, work may occur Sunday between 6:00 AM and 4:30 PM.

Bus Ramp Viaduct Work (Bay Bridge to Howard Street): Construction continues onsite Saturday between 6:00 AM and 4:30 PM.

Bus Storage Facility (Between Second and Third Streets): Excavation and grading continues onsite Saturday between 6:00 AM and 4:30 PM.

Detours, Street and Sidewalk Closures:

Some surrounding streets in the area may be affected. So you can plan ahead, please review the affected streets below:

Transit Center Project:

Mission Street OCS system at day and night (between First Street and Beale Streets): This phase Overhead Contact System (OCS) for MUNI Trolley coaches is completed and will restart in September.

First Street Lane closures - at night (Between Mission and Howard Streets): Traffic lanes will be closed occasionally between 8:00 PM - 5:00 AM this week, due to overhead construction activity and deliveries.

Fremont Street rolling lane closures – nightly, starting September 11th (Between Mission and Howard Streets): Starting September 11, 2017, rolling 2-Lane closures (one lane will remain open) will impact traffic on Fremont Street at night. This work will occur Monday through Friday nights through October 6, 2017 between 9:00 PM and 5:00 AM. These rolling 2-lane closures are due to multi-trade overhead construction work at the Transit Center. Special Traffic Permits, Traffic control devices and construction flaggers will be assigned to assist with traffic and pedestrian impacts. Local Access will always be available.

Beale Street Lane closures - at night (Between Mission and Howard Streets): Traffic lanes will be closed occasionally between 8:00 PM - 5:00 AM this week, due to overhead construction and deliveries.

Natoma Street - daily (between Fremont and Second Streets): Deliveries continue with site construction vehicles occasionally disrupting traffic, between 6:00 AM and 6:30 PM. Tow-Away-No-Stopping-Allowed signs will be posted. Local access will always be available. Traffic control devices and construction flaggers will assist with traffic and pedestrian.

Natoma Street Lane closures and detours – daily, starting mid-September (between Fremont and First Streets): Starting mid-September Natoma lane closures are scheduled to be



closed due to reconstructing Natoma roadway and sidewalks and constructing the Transit Center sidewalks. These impacts will continue daily through mid-October. Special Traffic Permits, Traffic control devices and construction flaggers will be assigned to assist with traffic and pedestrian impacts. Local Access will always be available.

Minna Street - daily (between First and Second Streets): Minna Street traffic lanes will be closed occasionally as deliveries continue, with construction vehicles occasionally disrupting traffic.

Minna Street Full Closure - at night (between Fremont and Second Streets): Landscaping deliveries to the roof and heavy equipment work are scheduled Sunday through Thursday nights between 7:00 PM and 4:30 AM the next day. Work will include loading/unloading trucks, materials handling and general construction. Traffic control devices and construction flaggers will be assigned to assist with traffic and pedestrian. Local Access will always be available.

Bus Ramp Viaduct and Bridge Project (Between Harrison to Howard Street):

Howard Street (Between First and Second Streets): Bus Ramp daily deliveries and on-site construction continues daily with construction vehicles occasionally disrupting traffic.

Tehama Street (Between First and Second Streets): Bus Ramp deliveries and on-site construction continues daily with construction vehicles occasionally disrupting traffic.

Clementina Street (Between First and Second Street): Bus Ramp deliveries and on-site construction continues daily with construction vehicles occasionally disrupting traffic.

Folsom Street (Between First and Second Streets): Bus Ramp daily deliveries and on-site construction continues daily with construction vehicles occasionally disrupting traffic.

Harrison Street (Between Essex and Second Streets): Harrison Street sidewalks both north and south are being reconstructed with new street lighting and new sidewalks. Pedestrians are being diverted into a temporary sidewalk during this construction and will continue through September. Bus Ramp final grading of the parcel between Harrison Street and Folsom Street will continue through September. Dust Control measures will be in place by the Contractor. Parcel hydro-seeding, asphalt paving and fencing will be installed in late September.

Bus Ramp daily deliveries and on-site construction continues daily with construction vehicles occasionally disrupting traffic.

Bus Storage Facility (Between Second and Third Streets): The Bus Storage Facility (BSF) bounded by Second, Perry, Third, and Stillman streets: BSF daily deliveries and on-site construction continues daily with construction vehicles occasionally disrupting traffic.

Second Street Full closure weekend September 22nd - 25th (Between Harrison and Stillman Streets): The Bus Storage Facility construction will require a Second Street full road closure and



detour, including sidewalks is scheduled to start Friday night, September 22, 2017 at 9:00 PM through Monday, September 25th, reopening at 5:00 AM. Construction work includes heavy equipment set-up, loading/unloading trucks, materials handling and erecting overhead Falsework across Second Street. Special Traffic Permits, Traffic control devices, SFPD Officers and construction flaggers will assist with impacts. Local Access will always be available.

Questions?

Should you have any general questions about the Transit Center Project, please call Dennis Turchon at: (415) 597-4620 or via e-mail at: info@transbaycenter.org.

Construction Hotline:

If you have any urgent questions regarding site-specific demolition or construction activities, please call our construction activity number: (415) 409-TJPA (8572).

Website:

Please continue to check our website for the most up to date schedule of activities at: <http://transbaycenter.org/construction-updates>

Construction Activity Map:

Check out the construction activity map at: <http://transbaycenter.org/construction-updates/construction-activity-map>

Public Transit:

The TJPA encourages the use of public transportation. Please click on the link provided to assist in all of your public transportation travel needs: <http://511.org/> or visit www.temporaryterminal.org

Follow us on social media:       