



## Demolition and Construction Update

### 10 DAY LOOK AHEAD: Transbay Demolition and Construction Activities

Friday, March 4, 2011 – Sunday, March 13, 2011

#### THIS WEEK AT TRANSBAY...

**Weekend Work (3/4/11 – 3/6/11):** This weekend, underground utility work will continue on Howard Street at the intersection of Howard and Main Street (in front of the Temporary Terminal) on Saturday, March 5 between the hours of 8:00 AM and 5:00 PM.

Underground utility work will continue on Natoma Street between Fremont and Second Streets on Saturday, March 5 between the hours of 8:00 AM and 5:00 PM.

Underground utility work will continue on First Street between Mission and Howard Streets on Saturday, March 5 between the hours of 8:00 AM and 5:00 PM.

Underground utility work will continue on Minna between First and Second Streets on Saturday, March 5 between the hours of 8:00 AM and 5:00 PM.

On Saturday, March 5, the demolition of the last section of the east building basement slab will continue between the hours of 8:00 AM and 5:00 PM.

On Saturday, March 5 the Crusher/Conveyors operation will be in effect in the West Terminal lot.

On Sunday, March 6, utility work will take place at the intersection of First and Minna Streets. This work will require the closure of the two west lanes on First Street. Through access will be granted to Minna Street off Shaw Alley.

**Weekday Work:** Weekday work will take place between Monday, March 7, 2011 and Friday, March 11, 2011. All contractors will work between the hours of 7:00 AM and 9:00 PM.

As the demolition of the East Terminal completes on March 5, 2011, installation of Geotech Instrumentation will begin in this location, now known as Zone 4, between Beale and Fremont Streets. This Parcel is being turned over to Webcor-Obayashi to commence the Construction Phase.

Center Terminal Demolition activities including fill and grading of the site will continue throughout March between the hours of 7:00 AM and 5:00 PM.

West Terminal Demolition activities will continue with the Crusher/Conveyors operation between the hours of 7:00 AM and 5:00 PM.

Demolition work will continue on the old Bus Ramp from Howard to Clementina Street including the Tehama Street crossing. Demolition and debris processing will continue on these adjacent parcels through the month of March, between the hours of 7:00 AM and 5:00 PM

Learn more at:

[www.transbaycenter.org](http://www.transbaycenter.org)



# Transbay Transit Center

## Demolition and Construction Update

Demolition work will continue on the old Bus Ramp off Clementina (behind the Fremont Street offramp). Demolition and debris processing will continue on adjacent lot through the month of March, between the hours of 7:00 AM and 5:00 PM.

Underground utilities work will continue and include:

- Continued underground utilities work on First Street from Mission to Howard Streets.
- Continued underground utilities work on Howard Street from Main to First Streets.
- Continued underground utilities work on Minna Street from First to Second Streets.
- Continued underground utilities work on Natoma Street from First to Second Streets.
- Continued underground utilities work on Natoma Street from Fremont to First Streets.

### Detours, Street and Sidewalk Closure:

**Detours:** Minna Street will be closed to through traffic at First Street. Local access will be granted from Shaw Alley. Detours and lane restrictions on Minna Street will continue through March. There will be a flag person directing access at Shaw Alley.

All affected buildings will be granted full access to their parking garages and loading docks.

Lane restrictions on Tehama Street will continue March 7, 2011 through March 11, 2011. All affected buildings will be granted full access to their buildings.

Lane restrictions will remain on Fremont Street between Mission and Howard Streets between the hours of 9:00 AM and 3:00 PM.

Lane restrictions will remain on First Street between Mission and Howard Streets between the hours of 7:00 AM and 3:00 PM.

Lane restrictions will be in effect on Howard Street between Beale to First Streets between the hours of 9:00 AM and 3:00 PM.

**Sidewalks:** The sidewalk on the east side of Fremont Street will remain closed. Pedestrians must use the west side of Fremont Street until further notice. Pedestrians will be redirected onto a temporary sidewalk in the parking lane of Fremont Street starting Wednesday, March 9 - March 18, to allow demolition of overhead steel.

**What to Expect Next Weekend (3/11/11 – 3/13/11):** Underground utility work will continue on Natoma between Fremont and Second Streets on Saturday, March 12, 2011 between the hours of 8:00 AM and 5:00 PM. Detours and lane restrictions will be in effect.

Underground utility work will continue on Minna Street between First Street and Second Street on Saturday, March 12, 2011 between the hours of 8:00 AM and 5:00 PM.

Learn more at:

[www.transbaycenter.org](http://www.transbaycenter.org)



## Transbay Transit Center

### Demolition and Construction Update

Underground utility work will continue on First Street between Mission and Howard St. on Saturday, March 12, 2011 between the hours of 8:00 AM and 5:00 PM.

The Crusher/Conveyors operation will be in effect in the West Terminal lot on Saturday, March 12, 2011 between the hours of 8:00 AM and 5:00 PM.

**Did you know?** Over 75,000 tons of concrete debris will be recycled and used as back fill to create the new Transbay Transit Center. By the end of the project, TJPA's contractors will have crushed enough material to fill 14 Olympic sized swimming pools!

Through the end of January EBI had logged, 32,144 safe hours without injury or incident.

**Keep up the good work, EBI!**

Should you have any general questions about the Transbay Transit Center Project, please call Courtney Lodato or Adam Alberti, Transbay Outreach Team, at: (415) 227-9700 or via e-mail at: [info@transbaycenter.org](mailto:info@transbaycenter.org)

If you have any urgent questions regarding site-specific demolition or construction activities, please call our construction activity number: (415) 409-TJPA (8572).

Please continue to check our website for the most up to date schedule of activities at: [www.transbaycenter.org/demolition](http://www.transbaycenter.org/demolition)

Learn more at:

[www.transbaycenter.org](http://www.transbaycenter.org)